

2019 Apostle Build Schedule

Construction address: 1315 Noble St., Alliance OH 44601

Thursday, March 7th	Groundbreaking Ceremony, 5pm
Saturday, March 30th	Decking/Walls
Saturday, April 6th	Wall Construction
Saturday, April 13th	Trusses & Sheeting
Saturday, April 20th	No Construction—Easter Weekend
Saturday, April 27th	Roofing/Siding/Drywall
Saturday, May 4th	Siding/Drywall
Saturday, May 11th	Siding/Drywall
Saturday, May 18th	Siding/Drywall

Saturday, May 25th	No Construction— Memorial Day Week-end
Saturday, June 1st	Painting/Porch/Mini Barn
Saturday, June 8th	Painting/Porch/Mini Barn
Saturday, June 15th	Painting/Porch/Mini Barn
Saturday, June 22nd	Landscaping/Catch Up
Saturday, June 29th	Landscaping
Saturday, July 6th	No Construction—4th of July Weekend
Saturday, July 13th	Cleaning & Prep
Saturday, July 27th	Dedication, Maple Beach Park, 3pm